24-00952 Request Summary



Requestor Branden Bezzant LAN ID bdbj

Request Date

For Contractor

04/22/2024

Helicopter

Non-Energized

Lift Work

HEC -

No

Project Name

Phone

Cell

LOB Electric Transmission

Tower

Vendor Guardian Helicopters

Region Central Valley

Division Fresno

Work Dates

05/06/2024 - 05/08/2024 BELL 407

Energized No **Midspan** No

 Approver
 Superintendent Larry B Barton (LBB4)
 LBB4@PGE.COM
 (C) (559) 231-1328

 Foreman
 John E Dovey (J9DG)
 (P) (559) 816-2255
 (C) (559) 474-2029

Scope of Work

Counties FRESNO, Fresno

Work Locations 20056 HAAS-MCCALL 230 KV, 501 BALCH WEST PORTAL (GREEN)

Description of FRESNO Work CAP- NIL

RQD NOTIFICATIONS- NIL

USFS/NATIONAL PARK TERRITORY- SIERRA NF

NOTIFICATIONS MADE-YES

SCOPE- TO HEC, LIFT LIGHT TOOTLS/MATERIALS TO VARIOUS T-TOWER TO REPLACE STEEL MEMBERS ON STRUCTURES (~ 700LBS). **HAZARD ON 2023-10 FRESNO**

LZ/WORK LOCATION INFORMATION-LZ- AT AUBERRY HYDRO LZ (GREEN)

LZ DIAMETER VERIFIED FOR TYPE 3 AIRCRAFT- 75 FEET DIAMETER

WL- T-LINE RUNS PARALLEL. REMOTE ACCESS RDS.

**REQUESTER TO ENSURE DUST MITIGATION IN PLACE

Is this work related to a storm or other event? No

Daily Information

24-00952 Request Summary

05/06/2024 - 05/08/2024

Reason for Request in Less than 15 Days:

Other

Reason for Request in Less than 15 Days Explained: WAITING FOR DESIGN PACKAGE FROM ENGINEERING

Asset Category: LIGHT **Asset Type:** BELL 407

Locations

Locations							
08:00 A D - LZ 534 K-13 BLACKROCK RESERVOIR (GREEN)			36.92000 N <no headquarters=""> <no county=""> 4100 ft 119.02400 W</no></no>				
Dust/Snow Mitigati Is this waypoint a c	on Plan: company facility or pe	rmitted Heliport?	Surface will have water applied prior to lar Yes			nding.	
No cargo items for	the entire flight						
A D - Wo	ork Location						
20056 HAAS-MCCALL 230 KV		36.90895 N 119.05086 W	Line #: 02/17	FRESNO	Fresno Co.	4180 ft	
A D - Wo	ork Location						
20056 HAAS-MCCALL 230 KV		36.91114 N 119.08403 W	Line #: 04/31 FRESNO		Fresno Co.	2760 ft	
08:00 A D - A	Additional LZ						
501 BALCH WEST	PORTAL (GREEN)	36.90663 119.12863		quarters>	FRESNO Co.	1800 ft	
Dust/Snow Mitigation Plan: Is this waypoint a company facility or permitted Helipor			Surface will have water applied prior to landing. Yes				
A D - Wo	ork Location	·					
20056 HAAS-MCC		36.90826 N 119.08838 W	Line #: 04/32	FRESNO	Fresno Co.	1885 ft	
A D - Wo	ork Location						
20056 HAAS-MCCALL 230 KV		36.90356 N 119.11227 W	Line #: 05/39	FRESNO	Fresno Co.	1616 ft	
A D - Wo	ork Location						
20056 HAAS-MCCALL 230 KV		36.88662 N 119.17344 W	Line #: 09/58	FRESNO	Fresno Co.	1253 ft	
A - Work Locat	ion						
20056 HAAS-MCCALL 230 KV		36.88051 N 119.19339 W	Line #: 11/64	FRESNO	Fresno Co.	1632 ft	
Est. Use Hours Contract	8.00		Vendor Over Water	No	an Helicopters		
Undergrounding Project Cargo Weight	No 700.0 lbs		Fuel Truck Yes Special Equipment HEC Gear Comments ON MAY STH WILL BE FLYING			EL VING	
Billing Number	46070850 25% 46133104 25% 46133103 25% 46132989 25%		Comments	FROM ON TO ON MA FLYING	ON MAY 6TH WILL BE FLYING FROM BLACKROCK LZ TO WORK ON TOWERS 2/17 AND 4/31 ON MAY 7TH/8TH WILL BE FLYING FROM BALCH CAMP TO		
Req. Notifications				WORK	ON TOWERS 4/	32, 5/39,	

24-00952 Request Summary

9/58, AND 11/64

 Talk About #
 105
 Talk Group
 105
 Talk Radio #
 105

 CC Recipients
 D7LP@PGE.COM;J2DV@PGE.COM
 Talk Radio #
 105

24-00952 - May 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
28	29	30	1	2	3	4
5	6	7	8	9	10	11
	534 K-13 BLACKROCK	08:00 -16:00 N407GH 534 K-13 BLACKROCK 36.92000 N 119.02400 W	08:00 -16:00 N407GH 534 K-13 BLACKROCK 36.92000 N 119.02400 W			
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	1
			~			
2	5	4	D	D	17	No.