

24-03053 Request Summary (Guardian Helicopters)



Requestor	Daniel Furtado	Request Date	10/03/2024
LAN ID	DXFJ	Operation Type	Helicopter
Phone	(559) 246-7801	Work Type	Lift Work
Cell	(559) 246-7801	Lift Work Type	HEC -
Project Name	TEMPLETON-GATES		Non-Energized
LOB	Electric Transmission Line	For Contractor	No
Vendor	Guardian Helicopters		
Region	Central Valley		
Division	Fresno		

Work Dates

10/22/2024 - 10/23/2024 BELL 407

Energized	No		
Midspan	No		
Approver	Superintendent David E Bales (DEBO)	DEBO@PGE.COM	(C) (559) 906-7497
Foreman	Karson K Donnelly (KKD3)	(P) (559) 213-8805	(C) (559) 213-8805
Supervisor	David E Bales (DEBO)	(P) (559) 906-7497	(C) (559) 906-7497

Scope of Work

Counties	Fresno
Work Locations	20173 TEMPLETON-GATES 230 KV, GATES
Description of Work	FRESNO COUNTY TEMPLETON-GATES 230 KV CAP- NIL RQD NOTIFICATIONS- NIL USFS/NATIONAL PARK TERRITORY-NIL NOTIFICATIONS MADE- NIL SCOPE-HEC CREW AND MATERIALS TO TOWER TO REPLACE INSULATORS AND MAKE REPAIRS. LZ/WORK LOCATION INFORMATION- LZ- OK, WATER TRUCK TO BE ON SITE PER REQUESTOR. LINES IN CLOSE PROXIMITY TO GATES LZ LZ DIAMETER VERIFIED FOR TYPE 3 AIRCRAFT- 75 FEET DIAMETER WL- OK, MANY LINES RUN PARRELL.

Is this work related to a storm or other event? No

Daily Information

24-03053 Request Summary (Guardian Helicopters)

10/22/2024 - 10/23/2024

Asset Category: LIGHT

Asset Type: BELL 407

Locations

08:00 A --- D - LZ	AVENAL	36 06.51'N 120 08.78'W	<no headquarters>	<no county>	526 ft
--------------------	--------	---------------------------	-------------------	-------------	--------

Dust/Snow Mitigation Plan:

Is this waypoint a company facility or permitted Heliport?

Surface will have water applied prior to landing.

Yes

No cargo items for the entire flight

--- A - --- D - Work Location

20173 TEMPLETON-GATES 230 KV	36 06.06'N 120 08.39'W	Line #: 65/276	PISMOBCH	Fresno Co.	566 ft
------------------------------	---------------------------	----------------	----------	------------	--------

08:00 A --- D - Additional LZ

GATES	36 07.84'N 120 07.68'W	<no headquarters>	<no county>	405 ft
-------	---------------------------	-------------------	-------------	--------

Dust/Snow Mitigation Plan:

Is this waypoint a company facility or permitted Heliport?

Surface will have water applied prior to landing.

Yes

--- A - --- D - Work Location

20173 TEMPLETON-GATES 230 KV	36 07.74'N 120 07.75'W	Line #: 67/285	PISMOBCH	Fresno Co.	416 ft
------------------------------	---------------------------	----------------	----------	------------	--------

--- A - Work Location

20173 TEMPLETON-GATES 230 KV	36 08.15'N 120 07.75'W	Line #: 68/287	PISMOBCH	Fresno Co.	416 ft
------------------------------	---------------------------	----------------	----------	------------	--------

Est. Use Hours	8.00	Vendor	Guardian Helicopters
Contract	---	Over Water	No
Undergrounding	No	Fuel Truck	Yes
Project		Special Equipment	Grapple, HEC Gear
Cargo Weight	500.0 lbs	Comments	---
Billing Number	31663435 40%	Project Name	TEMPLETON-GATES
	31622350 40%		
	46080832 20%		
Req. Notifications	---		

Talk About #	108	Talk Group	108	Talk Radio #	108
CC Recipients	DXFJ@PGE.COM				

24-03053 (Guardian Helicopters) - October 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
29	30	1	2	3	4	5
6	7	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22 08:00 -16:00 BELL 407 AVENAL 36 06.51’N 120 08.78’W	23 08:00 -16:00 BELL 407 AVENAL 36 06.51’N 120 08.78’W	24	25	26
27	28	29	30	31	1	2
3	4	5	6	7	8	9