

26-00303 Request Summary (Guardian Helicopters)



Requestor	Eric W Bowers	Request Date	02/05/2026
LAN ID	ewba	Operation Type	Helicopter
Phone	(760) 253-7821	Functional Area	Telecomm / Lift
Cell	(760) 217-4374		Work / Cargo
Project Name	Old Woman Mtn	Emergency Work	No
	Refueling and repairs	For Contractor	No
Vendor	Guardian Helicopters		
Region	Central Valley		
Division	Kern		

Work Dates

03/26/2026 BK117

Energized	No		
Midspan	No		
Approver	Supervisor Thomas L Bradford (t6bx)	T6BX@PGE.COM	(C) (559) 580-0101
Foreman	John Prince (jfpe)	(P) (661) 398-5773	(C) (661) 342-1637
Supervisor	Thomas L Bradford (t6bx)	(C)	

Scope of Work

Work Locations OLD WOMAN MTN MICROWAVE VAULT PG&E FACILITY
Description of Work SAN BERNARDINO
CAP- NIL
RQD NOTIFICATIONS- NIL

USFS/NATIONAL PARK TERRITORY- NIL
NOTIFICATIONS MADE- NIL

SCOPE- TO LONG LINE MATERIALS, GAS, 250 GALLON, 1000 GALLON TANKS, CREW PROVIDES RIGGING (~1700LBS) **AT 3500FT ALTITUDE. **SHIP SHARE W/ FERRY R. 304

LZ/WORK LOCATION INFORMATION-
LZ- WATER TRUCK ON SITE. NO OBSTRUCTIONS.
LZ DIAMETER VERIFIED FOR TYPE 3 AIRCRAFT- 75 FEET DIAMETER

WL- AT TELECOMM SITE.

**REQUESTER TO ENSURE DUST MITIGATION IN PLACE

Is this work related to a storm or other event? No

Daily Information

26-00303 Request Summary (Guardian Helicopters)

03/26/2026

Asset Category: LIGHT

Asset Type: BK117

Locations

07:30 A --- D - LZ LZ PLS1 (pickup / refuel location) 34 40.16'N <no headquarters> <no county> 2562 ft
115 10.93'W

Is this waypoint a company facility or permitted Heliport? Yes

1. Propane tank 1700 lbs 7 ft

Custom Item Info 250-gallon propane tank. The empty weight of the tank is 850 lbs.
Filled with up to 200 gallons of propane at 4.2 pounds per gallon
adds another 840 pounds.
Total lift weight would be under 1700 lbs at an estimated 1690 lbs.

Total Cargo Weight: 1700.0 lbs

--- A - Work Location

OLD WOMAN MTN MICROWAVE VAULT PG&E 34 SAP ID or Structure #: <no <no 4036
FACILITY 35.38'N OWM headquarters> county> ft
115
12.41'W

Same cargo items as previous

Est. Use Hours	8.00	Vendor	Guardian Helicopters
Contract	---	Over Water	No
Undergrounding	No	Fuel Truck	Yes
Project		Hazardous Materials	Yes - Class 2 Gases
Cargo Weight	1700.0 lbs	Billing Number	70053565 100%
Special Equipment	Grapple - We have the sling/rigging onsite at OWM. We would need you to drop a hook that we could attach our rigging too for lifting the tanks. I will also attach a drag chute to the back of each tank to act a drag line to prevent the tank from spinning mid-flight.	Req. Notifications	Coordinating with Bureau of Land Management (BLM) for this operation to take place on 3/26/2026

Comments Ferry personnel to Old Woman Mtn top with tools and materials to setup for Sling load operations. Transport propane fuel to Old Woman Mountain via Helicopter sling load using existing 250-gallon pony tanks to transfer fuel to a single 1000-gallon tank staged at the OWM facility. When complete we expect to have the 1000-gal tank 80% full and the two 250-gal pony/transfer tanks at 80% full

Operations Plan:

- Water truck will wet down the LZ by 0730 and park next to corrals.
- Water truck will re-wet the LZ as needed during the day.
- Propane truck will stage a minimum

26-00303 Request Summary (Guardian Helicopters)

of 300 feet from the LZ

-Helicopter will arrive and land.

-Pilot will conduct HeliOps Safety briefing.

1. First flight to OWM will transport 3 PG&E personnel. Helicopter will airlift pony tank #1 back to LZ for filling.

2. Helicopter will airlift filled pony tank #1 from LZ back to OWM, pick up tank #2 and take it back to the LZ for filling.

PG&E will transfer fuel from pony tank #1 to main tank and prep pony tank #1 for pickup.

3. Helicopter will airlift filled pony tank #2 from LZ to OWM, pick up tank #1 and take it back to the LZ for filling.

PG&E will transfer fuel from pony tank #2 to main tank.

4. Helicopter will continue with steps 1 ?until main tank is at a minimum of 85% full.

5. Once main tank is full the Helicopter will airlift filled pony tanks 1&2 as needed to ensure we leave both pony tanks at OWM with 80% fuel in each.

After dropping off final pony tank filled to 80%, helicopter will land at OWM and will transport personnel that have completed their work back to the LZ. Helicopter will remain at the LZ only if all personnel have not completed their work at the OWM facility.

Propane truck will return home.

At the end of the workday, the helicopter will return to OWM to transport all personnel/tools/materials back to LZ.

Project Name

Old Woman Mtn Refueling and repairs

Talk About #
CC Recipients

300

Talk Group

014

Talk Radio #

1868

IJC2@PGE.COM;JFPE@PGE.COM;T6BX@PGE.COM;TNMI@PGE.COM

26-00303 (Guardian Helicopters) - March 2026

Sunday

Monday

Tuesday

Wednesday

Thursday

Friday

Saturday

1	2	3	4	5	6	7
8	9	10	11	12	13	14
15	16	17	18	19	20	21
22	23	24	25	26 07:30 -15:30 BK117 LZ PLS1 (pickup / refuel.. 34 40.16'N 115 10.93'W	27	28
29	30	31	1	2	3	4
5	6	7	8	9	10	11