

24-00010 Request Summary



Requestor	Kristopher Jay Banzon	Request Date	01/02/2024
LAN ID	KJBS	Operation Type	Helicopter
Phone	(707) 835-4153	Work Type	Lift Work
Cell	(707) 835-4153	Lift Work Type	HEC -
Project Name			Non-Energized
LOB	Electric Transmission Line	For Contractor	No
Vendor	Guardian Helicopters		
Region	South Bay & Central Coast		
Division	Moss Landing		

Work Dates

01/23/2024 - 01/24/2024 BELL 205

Energized	No		
Midspan	No		
Approver	Superintendent William A Staton (WASL)	WASL@PGE.COM	(C) (559) 240-0184
Foreman	Roger E Lopez (RELO)	(P) (831) 212-3032	(C) (831) 212-3032

Scope of Work

Work Locations	60127A JOLON TAP 60 KV
Description of Work	MONTEREY CAP- NIL RQD NOTIFICATIONS- NIL USFS/NATIONAL PARK TERRITORY- NIL NOTIFICATIONS MADE- NIL SCOPE- TO HEC W/ MEDIUM SHIP, LIFT TOOLS/MATERIALS/GRAVEL BAGS TO REPLACE 4 LDSP POLES HEAVIEST PICK (~3000LBS). LZ/WORK LOCATION INFORMATION- LZ- NO OBSTRUCTIONS, T-LINE IN CLOSE PROXIMITY. LZ DIAMETER VERIFIED FOR TYPE 2 AIRCRAFT- 100 FEET DIAMETER WL- T-LINE RUNS PARALLEL. CROSSING REMOTE ACCESS RDS. **REQUESTER TO ENSURE DUST MITIGATION IN PLACE

Is this work related to a storm or other event? No

Daily Information

24-00010 Request Summary

01/23/2024 - 01/24/2024

Asset Category: MEDIUM

Asset Type: BELL 205

Locations

08:00 A --- D - LZ	Cherry Canyon LZ	36.13282 N 121.17163 W	<no headquarters>	<no county>	250 ft
--------------------	------------------	---------------------------	-------------------	-------------	--------

Dust/Snow Mitigation Plan:	Surface will have water applied prior to landing.
Is this waypoint a company facility or permitted Heliport?	Yes

1. Weathering Stock Pole -> Light Duty Steel Pole -> 60' H1 -> 60 (ft) -> Top Section	860 lbs	0 ft
2. Weathering Stock Pole -> Light Duty Steel Pole -> 60' H1 -> 60 (ft) -> Top Section	860 lbs	0 ft
3. Weathering Stock Pole -> Light Duty Steel Pole -> 70' H3 -> 70 (ft) -> Top Section	1250 lbs	0 ft
4. Weathering Stock Pole -> Light Duty Steel Pole -> 70' H3 -> 70 (ft) -> Base Section	1160 lbs	0 ft
Total Cargo Weight:	4130.0 lbs	

--- A - --- D - Work Location

60127A JOLON TAP 60 KV	36.11482 N 121.17003 W	Line #: 7/99	MOSSLNDG	<no county>	250 ft
------------------------	---------------------------	--------------	----------	-------------	--------

Same cargo items as previous

--- A - --- D - Work Location

60127A JOLON TAP 60 KV	36.11425 N 121.16970 W	Line #: 8/100	MOSSLNDG	<no county>	250 ft
------------------------	---------------------------	---------------	----------	-------------	--------

Same cargo items as previous

--- A - Work Location

60127A JOLON TAP 60 KV	36.10763 N 121.16629 W	Line #: 8/107	MOSSLNDG	<no county>	250 ft
------------------------	---------------------------	---------------	----------	-------------	--------

Same cargo items as previous

Est. Use Hours	8.00	Vendor	Guardian Helicopters
Contract	---	Over Water	No
Undergrounding	No	Fuel Truck	Yes
Project		Special Equipment	Grapple, Remote Hooks, HEC Gear
Cargo Weight	3000.0 lbs	Comments	1. Request pilot to contact crew lead
Billing Number	35494103-1110 30%		at least 3 days prior to start of work.
	35494030-1110 70%		
Req. Notifications	---		

Talk About #	105	Talk Group	105	Talk Radio #	105
CC Recipients	KJBS@PGE.COM;KJG9@PGE.COM;REL0@PGE.COM;VAA2@PGE.COM				

24-00010 - January 2024

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
31	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23 08:00 -16:00 BELL 205 Cherry Canyon LZ 36.13282 N 121.17163 W	24 08:00 -16:00 BELL 205 Cherry Canyon LZ 36.13282 N 121.17163 W	25	26	27
28	29	30	31	1	2	3
4	5	6	7	8	9	10